

掘削中の各種測定結果記録表

No.	作業内容	開始日付 y/m/d	開始時間	終了時間	経過時間	開始深度 mabh	終了深度 mabh	掘進長 m	掘進率 m/hr	コア長 m	コア採取率 %	送水圧 kgf/cm2	送水量 L/min	逸水・湧水* L/min	ビット荷重 t	スピンドル 回転数 rpm	トルク (A)
1	10"ガイド管掘削	2005/6/24	14:00	15:10	70	0.85	3.57	2.72	2.33	-	-	1.0	300	0.0	1.0	200	-
2	10"ガイド管掘削	2005/6/24	16:20	17:10	50	3.57	6.62	3.05	3.66	-	-	1.0	300	-6.3	0.5	100	-
3	10"ガイド管掘削	2005/6/24	18:10	19:00	50	6.62	8.62	2.00	2.40	-	-	1.0	300	-8.1	0.5	100	-
4	10"ガイド管掘削	2005/6/24	19:40	20:20	40	8.62	10.22	1.60	2.40	-	-	1.0	300	-6.0	0.5	100	-
5	10"ガイド管掘削	2005/6/24	21:00	21:40	40	10.22	11.37	1.15	1.73	-	-	1.0	300	-16.6	0.8	100	-
6	HQ-3WL掘削	2005/6/27	1:50	2:10	20	11.37	11.50	0.13	0.39	0.13	100	1.5	30	-6.4	0.8	100	-
7	HQ-3WL掘削	2005/6/27	2:40	3:30	50	11.50	12.30	0.80	0.96	0.80	100	1.5	30	-1.1	0.8	100	-
8	HQ-3WL掘削	2005/6/27	4:20	5:50	90	12.30	13.40	1.10	0.73	1.10	100	1.5	30	-1.6	0.8	100	-
9	HQ-3WL掘削	2005/6/27	6:30	8:00	90	13.40	14.90	1.50	1.00	1.50	100	1.5	30	-2.0	0.8	100	-
10	HQ-3WL掘削	2005/6/27	9:20	9:30	10	14.90	15.00	0.10	0.60	0.10	100	1.5	30	0.0	0.5	100	-
11	HQ-3WL掘削	2005/6/27	10:00	11:40	100	15.00	17.90	2.90	1.74	2.90	100	3.5	60	-0.6	0.5	100	-
12	HQ-3WL掘削	2005/6/27	12:10	12:30	20	17.90	18.40	0.50	1.50	0.50	100	3.5	60	-1.8	0.5	100	-
13	HQ-3WL掘削	2005/6/27	13:30	14:30	60	18.40	20.40	2.00	2.00	2.00	100	3.5	60	0.0	0.5	100	-
14	HQ-3WL掘削	2005/6/27	15:10	16:30	80	20.40	22.40	2.00	1.50	2.00	100	3.5	60	0.0	0.5	100	-
15	HQ-3WL掘削	2005/6/27	17:20	18:00	40	22.40	23.30	0.90	1.35	0.90	100	3.5	60	0.0	0.5	100	-
16	HQ-3WL掘削	2005/6/27	18:30	19:40	70	23.30	25.40	2.10	1.80	2.10	100	3.5	60	-0.3	0.5	100	-
17	HQ-3WL掘削	2005/6/27	20:20	20:50	30	25.40	26.80	1.40	2.80	1.20	86	3.5	60	-1.2	0.5	100	-
18	HQ-3WL掘削	2005/6/27	21:20	22:00	40	26.80	27.90	1.10	1.65	0.30	27	1.5	30	0.0	0.5	100	-
19	HQ-3WL掘削	2005/6/27	22:50	23:20	30	27.90	28.50	0.60	1.20	0.40	67	1.5	30	0.0	0.5	100	-
20	HQ-3WL掘削	2005/6/27	23:40	0:10	30	28.50	29.00	0.50	1.00	0.20	40	1.5	30	-0.6	0.5	100	-
21	HQ-3WL掘削	2005/6/28	0:50	1:20	30	29.00	29.70	0.70	1.40	0.40	57	1.5	30	-1.2	0.5	100	-
22	HQ-3WL掘削	2005/6/28	1:50	2:00	10	29.70	29.90	0.20	1.20	0.00	0	1.5	30	0.0	0.3	100	-
23	HQ-3WL掘削	2005/6/28	2:20	4:00	100	29.90	31.30	1.40	0.84	1.40	100	3.5	60	-0.4	0.5	100	-
24	HQ-3WL掘削	2005/6/28	5:00	5:40	40	31.30	31.90	0.60	0.90	0.00	0	3.5	60	-0.5	0.5	100	-
25	HQ-3WL掘削	2005/6/28	6:30	6:50	20	31.90	32.20	0.30	0.90	0.10	33	1.5	30	0.0	0.3	100	-
26	HQ-3WL掘削	2005/6/28	7:10	7:40	30	32.20	32.50	0.30	0.60	0.30	100	1.5	30	-0.6	0.3	100	-
27	HQ-3WL掘削	2005/6/28	8:00	8:30	30	32.50	33.20	0.70	1.40	0.60	86	3.5	60	-1.2	0.5	210	-
28	HQ-3WL掘削	2005/6/28	9:00	10:40	40	33.20	35.90	2.70	4.05	2.70	100	4.0	60	0.0	0.5	210	-
29	HQ-3WL掘削	2005/6/28	11:20	13:30	130	35.90	38.70	2.80	1.29	2.80	100	5.0	60	-0.3	0.5	210	-
30	HQ-3WL掘削	2005/6/28	14:00	15:20	80	38.70	39.90	1.20	0.90	1.20	100	4.5	60	-0.5	0.5	210	-
31	HQ-3WL掘削	2005/6/28	15:50	18:30	160	39.90	42.90	3.00	1.13	3.00	100	4.5	60	-0.2	0.5	210	-
32	HQ-3WL掘削	2005/6/28	20:20	21:10	50	42.90	44.00	1.10	1.32	1.10	100	6.0	60	0.0	0.6	180	-
33	HQ-3WL掘削	2005/6/28	21:30	22:50	80	44.00	46.40	2.40	1.80	2.40	100	6.0	60	0.0	0.6	180	-
34	HQ-3WL掘削	2005/6/28	23:10	0:30	80	46.40	49.20	2.80	2.10	2.80	100	6.0	60	0.0	0.6	180	-
35	HQ-3WL掘削	2005/6/29	0:50	1:50	60	49.20	51.60	2.40	2.40	2.40	100	6.0	60	-0.6	0.6	180	-
36	HQ-3WL掘削	2005/6/29	2:20	3:30	70	51.60	54.60	3.00	2.57	3.00	100	6.0	60	-0.5	0.6	180	-
37	HQ-3WL掘削	2005/6/29	4:10	5:10	60	54.60	57.10	2.50	2.50	2.50	100	6.0	60	-0.7	0.6	180	-
38	HQ-3WL掘削	2005/6/29	6:10	7:30	80	57.10	59.20	2.10	1.58	2.10	100	6.0	60	0.0	0.6	180	-
39	HQ-3WL掘削	2005/6/29	8:00	9:10	70	59.20	61.40	2.20	1.89	1.20	55	6.0	60	1.1	0.5	180	-
40	HQ-3WL掘削	2005/6/29	10:20	12:10	110	61.40	64.30	2.90	1.58	2.60	90	7.0	60	-1.0	0.5	180	-
41	HQ-3WL掘削	2005/6/29	12:40	14:40	120	64.30	67.20	2.90	1.45	1.00	34	6.0	60	-0.5	0.5	180	-
42	HQ-3WL掘削	2005/6/29	15:10	15:50	40	67.20	67.70	0.50	0.75	0.45	90	6.0	60	-0.5	0.5	180	-
43	HQ-3WL掘削	2005/6/29	16:20	17:10	50	67.70	68.40	0.70	0.84	0.70	100	3.0	60	-0.4	0.5	180	-
44	HQ-3WL掘削	2005/6/29	17:30	17:50	20	68.40	68.70	0.30	0.90	0.30	100	3.0	60	0.0	0.5	180	-
45	HQ-3WL掘削	2005/6/29	18:20	18:40	20	68.70	69.20	0.50	1.50	0.30	60	3.0	60	-1.8	0.5	180	-
46	HQ-3WL掘削	2005/6/29	19:10	19:40	30	69.20	70.00	0.80	1.60	0.80	100	3.0	60	0.0	0.5	180	-
47	HQ-3WL掘削	2005/6/29	20:00	21:00	60	70.00	70.40	0.40	0.40	0.40	100	3.0	30	-0.5	0.5	120	-
48	HQ-3WL掘削	2005/6/29	22:30	23:10	40	70.40	70.60	0.20	0.30	0.20	100	3.0	30	-0.9	0.5	120	-
49	HQ-3WL掘削	2005/6/29	23:30	0:10	40	70.60	70.90	0.30	0.45	0.30	100	3.0	30	-1.4	0.5	120	-
50	HQ-3WL掘削	2005/6/30	0:40	1:10	30	70.90	71.30	0.40	0.80	0.40	100	3.0	30	-2.5	0.5	120	-
51	HQ-3WL掘削	2005/6/30	1:40	2:00	20	71.30	71.50	0.20	0.60	0.20	100	3.0	30	-2.8	0.5	120	-
52	HQ-3WL掘削	2005/6/30	2:30	3:40	70	71.50	72.00	0.50	0.43	0.50	100	3.0	30	-0.5	0.5	120	-
53	HQ-3WL掘削	2005/6/30	4:00	4:20	20	72.00	72.30	0.30	0.90	0.30	100	3.0	30	-1.8	0.5	120	-

掘削中の各種測定結果記録表

No.	作業内容	開始日付 y/m/d	開始時間	終了時間	経過時間	開始深度 mabh	終了深度 mabh	掘進長 m	掘進率 m/hr	コア長 m	コア採取率 %	送水圧 kgf/cm2	送水量 L/min	逸水・湧水* L/min	ビット荷重 t	スピンドル 回転数 rpm	トルク (A)
54	HQ-3WL掘削	2005/6/30	4:50	6:00	70	72.30	73.20	0.90	0.77	0.90	100	4.0	30	-0.8	0.5	120	-
55	HQ-3WL掘削	2005/6/30	6:20	7:50	90	73.20	75.10	1.90	1.27	1.90	100	5.5	30	-1.4	0.5	150	-
56	HQ-3WL掘削	2005/6/30	8:20	10:20	120	75.10	77.60	2.50	1.25	2.35	94	6.0	53	-0.2	0.5	180	-
57	HQ-3WL掘削	2005/6/30	11:00	11:50	50	77.60	78.70	1.10	1.32	0.80	73	4.0	30	0.0	0.5	120	-
58	HQ-3WL掘削	2005/6/30	12:20	12:40	20	78.70	79.20	0.50	1.50	0.50	100	4.0	30	0.0	0.5	120	-
59	HQ-3WL掘削	2005/6/30	13:10	13:40	30	79.20	79.70	0.50	1.00	0.50	100	4.0	30	0.0	0.5	120	-
60	HQ-3WL掘削	2005/6/30	14:00	15:50	110	79.70	82.10	2.40	1.31	2.40	100	4.0	30	0.0	0.5	120	-
61	HQ-3WL掘削	2005/6/30	16:20	17:00	40	82.10	82.70	0.60	0.90	0.60	100	4.0	30	-0.9	0.5	120	-
62	HQ-3WL掘削	2005/6/30	17:20	18:50	90	82.70	84.40	1.70	1.13	1.70	100	4.0	30	-0.4	0.5	180	-
63	HQ-3WL掘削	2005/6/30	19:20	20:50	90	84.40	87.40	3.00	2.00	3.00	100	6.0	53	-1.0	0.8	240	-
64	HQ-3WL掘削	2005/6/30	21:20	22:50	90	87.40	90.40	3.00	2.00	3.00	100	6.0	53	-1.0	0.8	240	-
65	HQ-3WL掘削	2005/6/30	23:40	1:20	100	90.40	93.40	3.00	1.80	3.00	100	6.0	53	-0.9	0.8	180	-
66	HQ-3WL掘削	2005/7/1	2:00	3:50	110	93.40	96.40	3.00	1.64	3.00	100	6.0	53	-0.7	0.8	180	-
67	HQ-3WL掘削	2005/7/1	4:30	6:00	90	96.40	99.40	3.00	2.00	3.00	100	6.0	53	-0.8	0.8	180	-
68	HQ-3WL掘削	2005/7/1	6:50	8:00	70	99.40	102.40	3.00	2.57	3.00	100	6.0	53	-0.8	0.8	180	-
69	HQ-3WL掘削	2005/7/1	9:50	11:30	100	102.40	105.40	3.00	1.80	3.00	100	6.0	53	-1.1	0.8	180	-
70	HQ-3WL掘削	2005/7/1	12:00	13:40	100	105.40	108.40	3.00	1.80	2.40	80	6.0	53	-0.4	0.8	180	-
71	HQ-3WL掘削	2005/7/1	14:10	15:30	80	108.40	110.40	2.00	1.50	2.00	100	6.0	53	0.0	0.8	180	-
72	HQ-3WL掘削	2005/7/1	16:00	16:50	50	110.40	112.40	2.00	2.40	2.00	100	6.0	53	0.0	0.8	180	-
73	HQ-3WL掘削	2005/7/1	17:20	18:00	40	112.40	113.40	1.00	1.50	1.00	100	6.0	53	0.0	0.8	180	-
74	HQ-3WL掘削	2005/7/1	18:30	19:10	40	113.40	114.50	1.10	1.65	1.10	100	6.0	53	-1.0	0.8	180	-
75	HQ-3WL掘削	2005/7/1	20:20	21:30	70	114.50	117.50	3.00	2.57	3.00	100	7.0	53	-1.1	0.8	180	-
76	HQ-3WL掘削	2005/7/1	22:00	23:10	70	117.50	120.50	3.00	2.57	3.00	100	7.0	53	-0.5	0.8	180	-
77	HQ-3WL掘削	2005/7/1	23:40	0:20	40	120.50	122.90	2.40	3.60	2.00	83	7.0	53	-0.9	0.8	180	-
78	HQ-3WL掘削	2005/7/2	1:20	2:30	70	122.90	125.60	2.70	2.31	2.70	100	5.0	53	-0.8	0.8	180	-
79	HQ-3WL掘削	2005/7/2	2:50	3:30	40	125.60	127.30	1.70	2.55	1.70	100	5.0	53	-0.9	0.8	180	-
80	HQ-3WL掘削	2005/7/2	4:00	5:20	80	127.30	130.30	3.00	2.25	3.00	100	5.0	53	-0.7	0.8	180	-
81	HQ-3WL掘削	2005/7/2	6:00	7:40	100	130.30	133.00	2.70	1.62	2.70	100	5.0	53	-1.1	0.8	180	-
82	HQ-3WL掘削	2005/7/2	11:20	12:10	50	133.00	135.10	2.10	2.52	2.10	100	5.0	53	-0.4	0.5	180	-
83	HQ-3WL掘削	2005/7/2	12:50	13:40	50	135.10	137.30	2.20	2.64	1.50	68	6.0	53	-1.1	0.5	180	-
84	HQ-3WL掘削	2005/7/2	14:00	15:00	60	137.30	139.10	1.80	1.80	1.80	100	5.0	53	-0.9	0.5	180	-
85	HQ-3WL掘削	2005/7/2	15:40	16:10	30	139.10	140.30	1.20	2.40	1.20	100	5.0	53	0.6	0.8	180	-
86	HQ-3WL掘削	2005/7/2	16:40	17:30	50	140.30	142.00	1.70	2.04	1.70	100	5.0	53	-0.7	0.8	180	-
87	HQ-3WL掘削	2005/7/2	18:40	19:00	20	142.00	142.40	0.40	1.20	0.40	100	5.0	53	0.0	0.8	180	-
88	HQ-3WL掘削	2005/7/2	19:30	20:00	30	142.40	143.70	1.30	2.60	1.30	100	5.0	53	-2.5	0.8	180	-
89	HQ-3WL掘削	2005/7/2	21:10	21:30	20	143.70	144.10	0.40	1.20	0.40	100	5.0	53	0.0	0.8	180	-
90	HQ-3WL掘削	2005/7/2	22:00	22:30	30	144.10	144.80	0.70	1.40	0.70	100	5.0	53	-0.6	0.8	180	-
91	HQ-3WL掘削	2005/7/2	23:20	1:00	100	144.80	146.90	2.10	1.26	1.60	76	5.0	53	-1.1	0.8	180	-
92	HQ-3WL掘削	2005/7/3	1:30	2:20	50	146.90	148.10	1.20	1.44	0.90	75	5.0	53	-1.5	0.8	180	-
93	HQ-3WL掘削	2005/7/3	2:50	3:20	30	148.10	148.70	0.60	1.20	0.60	100	5.0	53	-1.2	0.8	180	-
94	HQ-3WL掘削	2005/7/3	3:40	4:30	50	148.70	149.30	0.60	0.72	0.60	100	5.0	53	-1.8	0.8	180	-
95	HQ-3WL掘削	2005/7/3	8:10	8:30	20	149.30	149.80	0.50	1.50	0.50	100	3.0	53	-3.7	0.4	180	-
96	HQ-3WL掘削	2005/7/3	9:00	9:30	30	149.80	150.50	0.70	1.40	0.70	100	3.0	53	-0.6	0.4	180	-
97	HQ-3WL掘削	2005/7/3	10:20	11:10	50	150.50	151.30	0.80	0.96	0.80	100	3.0	53	0.0	0.5	180	-
98	HQ-3WL掘削	2005/7/3	12:00	13:00	60	151.30	152.10	0.80	0.80	0.80	100	3.0	53	1.8	0.5	180	-
99	HQ-3WL掘削	2005/7/3	13:40	15:10	90	152.10	153.10	1.00	0.67	1.00	100	3.0	53	-1.0	0.5	180	-
100	HQ-3WL掘削	2005/7/3	15:40	16:40	60	153.10	154.20	1.10	1.10	1.10	100	3.0	53	-1.0	0.5	180	-
101	HQ-3WL掘削	2005/7/3	17:10	17:40	30	154.20	155.20	1.00	2.00	1.00	100	3.0	53	-3.1	0.5	180	-
102	HQ-3WL掘削	2005/7/3	18:10	18:50	40	155.20	156.20	1.00	1.50	1.00	100	3.0	53	-1.8	0.5	180	-
103	HQ-3WL掘削	2005/7/3	19:20	19:50	30	156.20	157.20	1.00	2.00	1.00	100	3.0	53	-2.5	0.5	180	-
104	HQ-3WL掘削	2005/7/3	20:10	20:40	30	157.20	158.10	0.90	1.80	0.90	100	4.0	53	-1.8	0.5	180	-
105	HQ-3WL掘削	2005/7/3	21:10	21:40	30	158.10	159.00	0.90	1.80	0.90	100	4.0	53	-1.8	0.5	180	-
106	HQ-3WL掘削	2005/7/3	22:20	23:00	40	159.00	160.20	1.20	1.80	1.20	100	4.0	53	-1.8	0.5	180	-

-

掘削中の各種測定結果記録表

No.	作業内容	開始日付 y/m/d	開始時間	終了時間	経過時間	開始深度 mabh	終了深度 mabh	掘進長 m	掘進率 m/hr	コア長 m	コア採取率 %	送水圧 kgf/cm2	送水量 L/min	逸水・湧水* L/min	ビット荷重 t	スピンドル 回転数 rpm	トルク (A)
107	HQ-3WL掘削	2005/7/3	23:40	0:10	30	160.20	161.30	1.10	2.20	1.10	100	4.0	53	-1.2	0.5	180	-
108	HQ-3WL掘削	2005/7/4	1:00	2:00	60	161.30	162.80	1.50	1.50	1.20	80	4.0	53	-1.2	0.5	180	-
109	HQ-3WL掘削	2005/7/4	2:40	3:00	20	162.80	163.80	1.00	3.00	1.00	100	4.0	53	-0.9	0.8	180	-
110	HQ-3WL掘削	2005/7/4	3:20	3:30	10	163.80	164.20	0.40	2.40	0.40	100	4.0	53	-1.8	0.5	180	-
111	HQ-3WL掘削	2005/7/4	4:10	4:40	30	164.20	165.00	0.80	1.60	0.80	100	4.0	53	0.0	0.5	180	-
112	HQ-3WL掘削	2005/7/4	5:20	5:30	10	165.00	165.40	0.40	2.40	0.40	100	4.0	53	0.0	0.5	180	-
113	HQ-3WL掘削	2005/7/4	6:00	6:20	20	165.40	165.80	0.40	1.20	0.40	100	4.0	53	-1.8	0.5	180	-
114	HQ-3WL掘削	2005/7/4	7:00	7:20	20	165.80	166.40	0.60	1.80	0.60	100	4.0	53	0.0	0.5	180	-
115	HQ-3WL掘削	2005/7/4	8:00	8:20	20	166.40	166.90	0.50	1.50	0.50	100	3.5	53	-1.8	0.4	180	-
116	HQ-3WL掘削	2005/7/4	8:50	9:10	20	166.90	167.30	0.40	1.20	0.40	100	3.5	53	-1.8	0.4	180	-
117	HQ-3WL掘削	2005/7/4	9:40	10:40	60	167.30	168.40	1.10	1.10	1.10	100	3.5	53	-2.5	0.4	180	-
118	HQ-3WL掘削	2005/7/4	12:40	13:10	30	168.40	169.00	0.60	1.20	0.60	100	3.5	53	-1.2	0.4	180	-
119	HQ-3WL掘削	2005/7/4	13:40	14:10	30	169.00	169.60	0.60	1.20	0.60	100	4.5	53	-1.2	0.4	240	-
120	HQ-3WL掘削	2005/7/4	14:40	15:20	40	169.60	170.20	0.60	0.90	0.60	100	4.5	53	-1.4	0.4	240	-
121	HQ-3WL掘削	2005/7/4	16:00	16:20	20	170.20	170.40	0.20	0.60	0.20	100	4.5	53	-0.9	0.4	240	-
122	HQ-3WL掘削	2005/7/4	17:00	17:50	50	170.40	171.00	0.60	0.72	0.60	100	4.5	53	-1.8	0.4	240	-
123	HQ-3WL掘削	2005/7/4	18:40	19:40	60	171.00	171.80	0.80	0.80	0.80	100	4.5	53	-1.8	0.4	240	-
124	HQ-3WL掘削	2005/7/4	20:40	21:10	30	171.80	172.70	0.90	1.80	0.90	100	4.0	53	-13.5	0.5	240	-
125	HQ-3WL掘削	2005/7/4	21:50	22:40	50	172.70	173.60	0.90	1.08	0.90	100	4.0	53	-1.1	0.5	240	-
126	HQ-3WL掘削	2005/7/4	23:20	0:10	50	173.60	174.40	0.80	0.96	0.80	100	4.0	53	-1.5	0.5	240	-
127	HQ-3WL掘削	2005/7/5	1:00	1:50	50	174.40	175.00	0.60	0.72	0.60	100	4.0	53	-1.1	0.5	240	-
128	HQ-3WL掘削	2005/7/5	2:30	3:10	40	175.00	175.40	0.40	0.60	0.40	100	4.0	53	-0.5	0.5	240	-
129	HQ-3WL掘削	2005/7/5	3:50	4:20	30	175.40	175.70	0.30	0.60	0.30	100	4.0	53	-1.2	0.5	240	-
130	HQ-3WL掘削	2005/7/5	5:00	5:30	30	175.70	176.00	0.30	0.60	0.30	100	4.0	53	0.0	0.5	240	-
131	HQ-3WL掘削	2005/7/5	8:40	9:10	30	176.00	176.40	0.40	0.80	0.40	100	4.5	53	-6.1	0.5	240	-
132	HQ-3WL掘削	2005/7/5	9:50	10:30	40	176.40	177.00	0.60	0.90	0.60	100	4.5	53	-4.1	0.5	240	-
133	拡孔	2005/7/5	19:00	19:30	30	11.37	12.10	0.73	1.46	-	-	2.0	300	-4.9	0.8	90	-
134	拡孔	2005/7/5	20:00	23:40	220	12.10	19.10	7.00	1.91	-	-	2.0	300	-0.5	0.8	90	-
135	拡孔	2005/7/6	1:40	3:40	120	19.10	24.90	5.80	2.90	-	-	2.0	300	-0.9	0.8	90	-
136	拡孔	2005/7/6	4:30	6:00	90	24.90	30.90	6.00	4.00	-	-	2.0	300	-1.0	0.8	90	-
137	拡孔	2005/7/6	6:50	8:00	90	30.90	36.90	6.00	4.00	-	-	2.0	300	-1.8	0.8	90	-
138	拡孔	2005/7/6	8:00	11:10	190	36.90	42.90	6.00	1.89	-	-	4.5	300	-1.2	0.8	90	-
139	拡孔	2005/7/6	12:00	14:50	170	42.90	48.90	6.00	2.12	-	-	4.5	300	-0.2	0.8	90	-
140	拡孔	2005/7/6	15:20	17:20	120	48.90	54.90	6.00	3.00	-	-	4.5	300	-0.1	0.8	90	-
141	拡孔	2005/7/6	18:50	20:00	70	54.90	60.90	6.00	5.14	-	-	4.5	300	-2.8	0.8	90	-
142	拡孔	2005/7/6	20:30	22:10	100	60.90	66.90	6.00	3.60	-	-	4.5	300	0.2	1.5	90	-
143	拡孔	2005/7/6	22:50	1:20	150	66.90	72.90	6.00	2.40	-	-	4.5	300	-2.3	1.5	90	-
144	拡孔	2005/7/7	2:00	3:40	100	72.90	78.90	6.00	3.60	-	-	4.5	300	-1.5	1.3	90	-
145	拡孔	2005/7/7	5:20	7:30	130	78.90	84.90	6.00	2.77	-	-	4.5	300	-1.3	1.3	90	-
146	拡孔	2005/7/7	8:10	10:40	150	84.90	90.90	6.00	2.40	-	-	5.0	300	-1.6	1.0	90	-
147	拡孔	2005/7/7	11:20	13:50	150	90.90	96.90	6.00	2.40	-	-	6.0	300	-1.8	1.3	90	-
148	拡孔	2005/7/7	14:20	16:20	120	96.90	102.90	6.00	3.00	-	-	6.0	300	-1.5	1.5	90	-
149	拡孔	2005/7/7	17:00	19:20	140	102.90	108.90	6.00	2.57	-	-	6.0	300	-2.6	1.5	90	-
150	拡孔	2005/7/7	20:00	23:50	230	108.90	114.90	6.00	1.57	-	-	6.0	300	-2.4	2.0	90	-
151	拡孔	2005/7/8	0:20	3:20	180	114.90	120.90	6.00	2.00	-	-	7.0	300	-1.7	2.5	90	-
152	拡孔	2005/7/8	4:10	7:30	200	120.90	126.90	6.00	1.80	-	-	7.0	300	-1.7	2.5	90	-
153	拡孔	2005/7/8	8:00	13:00	300	126.90	132.60	5.70	1.14	-	-	7.0	300	-1.6	2.3	90	-
154	拡孔	2005/7/8	13:50	18:40	290	132.60	138.90	6.30	1.30	-	-	7.0	300	-0.9	2.5	90	-
155	拡孔	2005/7/8	19:30	23:30	240	138.90	144.90	6.00	1.50	-	-	5.5	300	-1.5	2.8	90	-
156	拡孔	2005/7/9	0:10	5:00	290	144.90	150.90	6.00	1.24	-	-	5.0	300	-1.6	2.3	90	-
157	拡孔	2005/7/9	6:00	12:00	360	150.90	155.80	4.90	0.82	-	-	5.0	300	-1.6	2.3	90	-
158	拡孔	2005/7/9	13:40	14:30	50	155.80	156.90	1.10	1.32	-	-	5.0	300	-0.7	2.5	80	-
159	拡孔	2005/7/9	15:10	20:40	330	156.90	162.90	6.00	1.09	-	-	4.5	300	-2.1	2.5	80	-

掘削中の各種測定結果記録表

No.	作業内容	開始日付 y/m/d	開始時間	終了時間	経過時間	開始深度 mabh	終了深度 mabh	掘進長 m	掘進率 m/hr	コア長 m	コア採取率 %	送水圧 kgf/cm2	送水量 L/min	逸水・湧水* L/min	ビット荷重 t	スピンドル 回転数 rpm	トルク (A)
160	掘孔	2005/7/9	21:20	2:40	320	162.90	168.90	6.00	1.13	-	-	3.5	300	-1.1	2.8	90	-
161	掘孔	2005/7/10	3:20	11:30	490	168.90	174.90	6.00	0.73	-	-	3.5	300	-1.4	2.8	90	-
162	掘孔	2005/7/10	12:10	15:00	170	174.90	177.00	2.10	0.74	-	-	3.5	300	-1.3	3.0	90	-
163	HQ-3WL掘削	2005/7/14	9:20	10:10	50	177.00	178.10	1.10	1.32	1.10	100	4.5	53	-0.7	0.5	180	30
164	HQ-3WL掘削	2005/7/14	11:20	11:50	30	178.10	179.10	1.00	2.00	1.00	100	4.5	53	-3.7	0.5	210	30
165	HQ-3WL掘削	2005/7/14	12:30	13:00	30	179.10	179.70	0.60	1.20	0.60	100	4.5	53	0.6	0.5	240	33
166	HQ-3WL掘削	2005/7/14	13:40	14:10	30	179.70	180.50	0.80	1.60	0.80	100	4.5	53	-8.0	0.5	240	33
167	HQ-3WL掘削	2005/7/14	14:50	15:20	30	180.50	181.20	0.70	1.40	0.70	100	4.5	53	-4.8	0.5	240	33
168	HQ-3WL掘削	2005/7/14	15:50	17:00	70	181.20	182.90	1.70	1.46	1.70	100	4.5	53	-3.7	0.5	240	45
169	HQ-3WL掘削	2005/7/14	17:40	18:20	40	182.90	183.80	0.90	1.35	0.90	100	4.5	53	-3.7	0.5	240	38
170	HQ-3WL掘削	2005/7/14	18:50	19:00	10	183.80	184.30	0.50	3.00	0.50	100	4.5	53	-7.4	0.5	240	38
171	HQ-3WL掘削	2005/7/14	19:50	20:00	10	184.30	184.70	0.40	2.40	0.40	100	4.5	53	-3.7	0.5	240	38
172	HQ-3WL掘削	2005/7/14	20:30	21:40	70	184.70	186.10	1.40	1.20	1.40	100	4.5	53	-1.6	0.5	240	35
173	HQ-3WL掘削	2005/7/14	22:20	22:30	10	186.10	186.20	0.10	0.60	0.10	100	5.0	53	-1.8	0.5	240	35
174	HQ-3WL掘削	2005/7/14	23:30	0:30	60	186.20	187.70	1.50	1.50	1.50	100	5.0	53	-0.8	0.5	240	35
175	HQ-3WL掘削	2005/7/15	1:00	1:20	20	187.70	188.20	0.50	1.50	0.50	100	5.0	53	-3.7	0.5	240	35
176	HQ-3WL掘削	2005/7/15	1:50	2:30	40	188.20	188.90	0.70	1.05	0.70	100	5.0	53	-0.9	0.5	240	35
177	HQ-3WL掘削	2005/7/15	3:30	4:50	80	188.90	190.10	1.20	0.90	1.20	100	5.0	53	-1.4	0.5	240	35
178	HQ-3WL掘削	2005/7/15	5:20	6:10	50	190.10	191.70	1.60	1.92	1.60	100	5.0	53	-0.7	0.8	240	45
179	HQ-3WL掘削	2005/7/15	6:40	7:50	70	191.70	193.00	1.30	1.11	1.30	100	5.0	53	-1.1	0.8	240	45
180	HQ-3WL掘削	2005/7/15	8:20	9:10	50	193.00	193.90	0.90	1.08	0.90	100	5.0	53	-1.5	0.5	240	45
181	HQ-3WL掘削	2005/7/15	9:40	10:30	50	193.90	194.70	0.80	0.96	0.80	100	5.0	53	-1.8	0.5	240	45
182	HQ-3WL掘削	2005/7/15	11:10	11:50	40	194.70	195.40	0.70	1.05	0.70	100	5.0	53	-2.3	0.5	240	45
183	HQ-3WL掘削	2005/7/15	12:30	14:00	90	195.40	196.90	1.50	1.00	1.50	100	5.0	53	-1.6	0.5	240	45
184	HQ-3WL掘削	2005/7/15	15:00	15:30	30	196.90	197.40	0.50	1.00	0.50	100	5.0	53	-3.7	0.5	240	45
185	HQ-3WL掘削	2005/7/15	16:00	17:10	70	197.40	198.50	1.10	0.94	1.10	100	5.0	53	-2.6	0.5	240	45
186	HQ-3WL掘削	2005/7/15	17:50	18:20	30	198.50	198.90	0.40	0.80	0.40	100	5.0	53	0.0	0.5	240	45
187	HQ-3WL掘削	2005/7/15	18:50	19:20	30	198.90	199.20	0.30	0.60	0.30	100	5.0	53	-2.5	0.5	240	45
188	HQ-3WL掘削	2005/7/15	20:00	21:30	90	199.20	200.40	1.20	0.80	1.20	100	5.0	53	-0.4	0.5	240	45
189	HQ-3WL掘削	2005/7/15	21:50	22:30	40	200.40	201.10	0.70	1.05	0.70	100	5.0	53	0.0	0.5	240	45
190	HQ-3WL掘削	2005/7/15	22:50	23:30	40	201.10	201.50	0.40	0.60	0.40	100	5.0	53	-0.9	0.5	240	45
191	HQ-3WL掘削	2005/7/16	0:00	0:20	20	201.50	201.70	0.20	0.60	0.20	100	5.0	53	0.0	0.5	240	45
192	HQ-3WL掘削	2005/7/16	0:40	1:00	20	201.70	202.00	0.30	0.90	0.30	100	5.0	53	0.0	0.5	240	45
193	HQ-3WL掘削	2005/7/16	1:30	2:00	30	202.00	202.60	0.60	1.20	0.60	100	5.0	53	-1.2	0.5	240	45
194	HQ-3WL掘削	2005/7/16	2:30	3:20	50	202.60	203.30	0.70	0.84	0.70	100	5.0	53	0.4	0.5	240	45
195	HQ-3WL掘削	2005/7/16	3:50	4:50	60	203.30	204.20	0.90	0.90	0.90	100	5.0	53	-0.6	0.5	240	45
196	HQ-3WL掘削	2005/7/16	5:10	5:50	40	204.20	204.70	0.50	0.75	0.50	100	5.0	53	0.0	0.5	240	45
197	HQ-3WL掘削	2005/7/16	6:20	7:30	70	204.70	206.00	1.30	1.11	1.30	100	5.0	53	-0.8	0.5	240	45
198	HQ-3WL掘削	2005/7/16	8:00	8:30	30	206.00	206.50	0.50	1.00	0.50	100	5.0	53	0.0	0.5	240	50
199	HQ-3WL掘削	2005/7/16	9:00	10:00	60	206.50	207.20	0.70	0.70	0.70	100	5.0	53	-0.3	1.3	240	55
200	HQ-3WL掘削	2005/7/16	10:30	11:10	40	207.20	207.90	0.70	1.05	0.70	100	5.0	53	-1.4	1.8	240	55
201	HQ-3WL掘削	2005/7/16	11:50	12:10	20	207.90	208.10	0.20	0.60	0.20	100	5.0	53	-2.8	1.8	240	55
202	HQ-3WL掘削	2005/7/16	15:30	16:00	30	208.10	208.90	0.80	1.60	0.80	100	5.0	53	-2.5	0.9	240	50
203	HQ-3WL掘削	2005/7/16	16:30	17:30	60	208.90	210.40	1.50	1.50	1.50	100	5.0	53	0.0	0.9	240	50
204	HQ-3WL掘削	2005/7/16	18:00	19:10	70	210.40	212.30	1.90	1.63	1.90	100	5.0	53	-0.8	1.0	240	50
205	HQ-3WL掘削	2005/7/16	19:40	20:10	90	212.30	213.00	0.70	0.47	0.70	100	5.0	53	0.0	1.0	240	48
206	HQ-3WL掘削	2005/7/16	22:10	22:30	20	213.00	213.60	0.60	1.80	0.60	100	5.0	53	-1.6	1.3	240	50
207	HQ-3WL掘削	2005/7/16	22:50	23:20	30	213.60	214.20	0.60	1.20	0.60	100	5.0	53	0.0	1.3	240	50
208	HQ-3WL掘削	2005/7/16	23:40	0:10	30	214.20	214.90	0.70	1.40	0.70	100	5.0	53	0.0	1.3	240	50
209	HQ-3WL掘削	2005/7/17	0:30	1:00	30	214.90	215.50	0.60	1.20	0.60	100	5.0	53	1.2	1.3	240	50
210	HQ-3WL掘削	2005/7/17	1:30	2:00	30	215.50	216.90	1.40	2.80	1.40	100	5.0	53	-1.2	0.5	240	50
211	HQ-3WL掘削	2005/7/17	2:30	3:00	30	216.90	217.90	1.00	2.00	1.00	100	5.0	53	-0.6	0.8	240	50
212	HQ-3WL掘削	2005/7/17	3:20	4:10	50	217.90	219.50	1.60	1.92	1.60	100	6.0	53	-0.4	0.5	240	50

掘削中の各種測定結果記録表

No.	作業内容	開始日付 y/m/d	開始時間	終了時間	経過時間	開始深度 mabh	終了深度 mabh	掘進長 m	掘進率 m/hr	コア長 m	コア採取率 %	送水圧 kgf/cm2	送水量 L/min	逸水・湧水* L/min	ビット荷重 t	スピンドル 回転数 rpm	トルク (A)
213	HQ-3WL掘削	2005/7/17	4:40	5:00	20	219.50	220.60	1.10	3.30	1.10	100	6.0	53	0.0	0.5	240	50
214	HQ-3WL掘削	2005/7/17	5:20	5:50	30	220.60	221.80	1.20	2.40	1.20	100	6.0	53	-0.6	0.7	240	50
215	HQ-3WL掘削	2005/7/17	6:10	6:40	30	221.80	222.60	0.80	1.60	0.80	100	6.0	53	0.0	0.7	240	50
216	HQ-3WL掘削	2005/7/17	7:00	7:20	20	222.60	223.40	0.80	2.40	0.80	100	6.0	53	-0.9	0.7	240	50
217	HQ-3WL掘削	2005/7/17	8:00	8:20	20	223.40	224.10	0.70	2.10	0.70	100	5.0	53	-1.8	0.5	240	43
218	HQ-3WL掘削	2005/7/17	8:50	9:10	20	224.10	225.10	1.00	3.00	1.00	100	5.0	53	-1.8	0.5	240	43
219	HQ-3WL掘削	2005/7/17	9:30	10:00	30	225.10	226.40	1.30	2.60	1.30	100	5.0	53	-0.6	0.5	240	43
220	HQ-3WL掘削	2005/7/17	10:50	11:10	20	226.40	227.10	0.70	2.10	0.70	100	5.0	53	0.0	0.5	240	43
221	HQ-3WL掘削	2005/7/17	11:30	11:40	10	227.10	227.40	0.30	1.80	0.30	100	5.0	53	1.8	0.5	240	43
222	HQ-3WL掘削	2005/7/17	12:00	12:20	20	227.40	228.00	0.60	1.80	0.60	100	5.0	53	-2.8	0.5	240	43
223	HQ-3WL掘削	2005/7/17	12:50	13:00	10	228.00	228.60	0.60	3.60	0.60	100	5.0	53	0.2	0.5	240	48
224	HQ-3WL掘削	2005/7/17	13:30	13:50	20	228.60	229.30	0.70	2.10	0.70	100	7.0	53	0.0	0.5	240	48
225	HQ-3WL掘削	2005/7/17	14:10	14:50	40	229.30	231.00	1.70	2.55	1.70	100	7.0	53	-0.9	0.5	240	48
226	HQ-3WL掘削	2005/7/17	15:30	16:00	30	231.00	232.50	1.50	3.00	1.50	100	7.0	53	-0.6	0.5	240	48
227	HQ-3WL掘削	2005/7/17	16:40	17:10	30	232.50	234.10	1.60	3.20	1.60	100	7.0	53	-1.2	0.5	240	48
228	HQ-3WL掘削	2005/7/17	22:00	22:10	10	234.10	234.20	0.10	0.60	0.10	100	7.0	53	0.0	0.5	240	48
229	HQ-3WL掘削	2005/7/18	3:50	4:20	30	234.20	234.80	0.60	1.20	0.60	100	5.0	53	0.0	1.5	240	55
230	HQ-3WL掘削	2005/7/18	5:30	6:00	30	234.80	235.50	0.70	1.40	0.70	100	5.0	53	-0.6	1.8	240	55
231	HQ-3WL掘削	2005/7/18	6:20	7:20	60	235.50	237.00	1.50	1.50	1.50	100	5.0	53	-0.3	1.8	240	55
232	HQ-3WL掘削	2005/7/18	8:00	8:50	50	237.00	238.20	1.20	1.44	1.20	100	5.5	53	0.0	0.8	240	55
233	HQ-3WL掘削	2005/7/18	10:00	10:30	30	238.20	239.10	0.90	1.80	0.90	100	5.5	53	0.0	0.8	240	55
234	HQ-3WL掘削	2005/7/19	1:10	1:30	20	239.10	239.70	0.60	1.80	0.60	100	5.5	53	0.0	1.3	240	50
235	HQ-3WL掘削	2005/7/19	1:50	2:10	20	239.70	240.30	0.60	1.80	0.60	100	5.5	53	0.0	1.3	240	50
236	HQ-3WL掘削	2005/7/19	2:40	3:00	20	240.30	241.00	0.70	2.10	0.70	100	5.5	53	0.0	1.3	240	50
237	HQ-3WL掘削	2005/7/19	3:30	4:30	60	241.00	242.60	1.60	1.60	1.60	100	5.5	53	0.0	1.3	240	50
238	HQ-3WL掘削	2005/7/19	5:00	5:20	20	242.60	243.10	0.50	1.50	0.50	100	5.5	53	0.0	1.3	240	50
239	HQ-3WL掘削	2005/7/19	5:50	6:50	60	243.10	244.40	1.30	1.30	1.30	100	5.5	53	0.0	1.3	240	50
240	HQ-3WL掘削	2005/7/24	23:50	1:00	70	244.40	245.20	0.80	0.69	0.80	100	3.5	53	0.0	1.3	180	50
241	HQ-3WL掘削	2005/7/25	1:30	2:00	30	245.20	245.70	0.50	1.00	0.50	100	3.5	53	-0.6	1.5	210	50
242	HQ-3WL掘削	2005/7/25	5:00	6:00	60	245.70	246.70	1.00	1.00	1.00	100	3.5	53	-0.9	1.5	240	45
243	HQ-3WL掘削	2005/7/25	6:30	7:30	60	246.70	248.30	1.60	1.60	1.60	100	3.5	53	-0.6	1.5	240	45
244	HQ-3WL掘削	2005/7/25	8:50	9:40	50	248.30	250.00	1.70	2.04	1.70	100	3.5	53	0.0	1.3	240	48
245	HQ-3WL掘削	2005/7/25	10:10	10:50	40	250.00	251.30	1.30	1.95	1.30	100	3.5	53	-1.3	1.3	240	48
246	HQ-3WL掘削	2005/7/25	11:20	12:00	40	251.30	252.70	1.40	2.10	1.40	100	3.5	53	-1.4	1.3	240	48
247	HQ-3WL掘削	2005/7/25	12:30	13:10	40	252.70	254.00	1.30	1.95	1.30	100	3.5	53	-0.9	0.8	240	48
248	HQ-3WL掘削	2005/7/25	13:50	14:10	20	254.00	254.80	0.80	2.40	0.80	100	3.5	53	0.0	0.5	240	48
249	HQ-3WL掘削	2005/7/25	14:40	15:00	20	254.80	255.30	0.50	1.50	0.50	100	3.5	53	-1.8	0.5	240	48
250	HQ-3WL掘削	2005/7/25	15:40	16:10	30	255.30	256.20	0.90	1.80	0.90	100	3.5	53	-0.2	0.8	240	48
251	HQ-3WL掘削	2005/7/25	16:40	17:10	30	256.20	257.00	0.80	1.60	0.80	100	3.5	53	-0.6	0.6	240	48
252	HQ-3WL掘削	2005/7/25	17:40	18:10	30	257.00	257.90	0.90	1.80	0.90	100	3.5	53	-1.8	0.6	240	48
253	HQ-3WL掘削	2005/7/25	18:50	19:20	30	257.90	258.80	0.90	1.80	0.90	100	3.5	53	-1.2	0.7	240	48
254	HQ-3WL掘削	2005/7/25	20:00	20:50	50	258.80	260.10	1.30	1.56	1.30	100	3.5	53	-0.4	1.0	240	48
255	HQ-3WL掘削	2005/7/25	21:30	22:10	40	260.10	261.20	1.10	1.65	1.10	100	3.5	53	-0.8	1.0	240	50
256	HQ-3WL掘削	2005/7/25	22:50	23:00	10	261.20	261.70	0.50	3.00	0.50	100	3.5	53	-1.8	1.0	240	48
257	HQ-3WL掘削	2005/7/25	23:40	0:00	20	261.70	262.50	0.80	2.40	0.80	100	3.5	53	-0.9	0.8	240	48
258	HQ-3WL掘削	2005/7/26	0:40	0:50	10	262.50	263.10	0.60	3.60	0.60	100	4.0	53	-3.7	0.8	240	53
259	HQ-3WL掘削	2005/7/26	1:20	1:30	10	263.10	263.50	0.40	2.40	0.40	100	5.0	53	-1.8	0.8	240	50
260	HQ-3WL掘削	2005/7/26	6:40	7:00	20	263.50	264.10	0.60	1.80	0.60	100	3.5	53	-9.2	0.8	240	50
261	HQ-3WL掘削	2005/7/26	7:30	7:40	10	264.10	264.60	0.50	3.00	0.50	100	3.5	53	0.0	0.8	240	50
262	HQ-3WL掘削	2005/7/26	8:10	8:20	10	264.60	265.10	0.50	3.00	0.50	100	4.5	53	0.0	0.5	240	48
263	HQ-3WL掘削	2005/7/26	9:00	9:20	20	265.10	265.70	0.60	1.80	0.60	100	4.5	53	-2.8	0.5	240	48
264	HQ-3WL掘削	2005/7/26	10:00	10:10	10	265.70	266.10	0.40	2.40	0.40	100	4.5	53	-5.3	0.5	240	48
265	HQ-3WL掘削	2005/7/26	11:00	11:20	20	266.10	266.90	0.80	2.40	0.80	100	4.5	53	0.0	0.5	240	48

掘削中の各種測定結果記録表

No.	作業内容	開始日付 y/m/d	開始時間	終了時間	経過時間	開始深度 mabh	終了深度 mabh	掘進長 m	掘進率 m/hr	コア長 m	コア採取率 %	送水圧 kgf/cm2	送水量 L/min	逸水・湧水* L/min	ビット荷重 t	スピンドル 回転数 rpm	トルク (A)
266	HQ-3WL掘削	2005/7/26	11:50	12:10	20	266.90	267.40	0.50	1.50	0.50	100	4.5	53	-3.7	0.5	240	48
267	HQ-3WL掘削	2005/7/26	13:00	13:20	20	267.40	267.90	0.50	1.50	0.50	100	4.5	53	0.0	0.5	240	48
268	HQ-3WL掘削	2005/7/26	14:00	14:10	10	267.90	268.20	0.30	1.80	0.30	100	4.5	53	0.0	0.5	240	48
269	HQ-3WL掘削	2005/7/26	14:30	14:50	20	268.20	269.30	1.10	3.30	1.10	100	4.5	53	-4.5	0.5	240	48
270	HQ-3WL掘削	2005/7/26	15:30	15:40	10	269.30	270.10	0.80	4.80	0.80	100	4.5	53	0.0	0.5	240	48
271	HQ-3WL掘削	2005/7/26	16:10	16:40	30	270.10	271.10	1.00	2.00	1.00	100	4.5	53	-0.5	0.5	240	48
272	HQ-3WL掘削	2005/7/26	17:20	17:50	30	271.10	272.40	1.30	2.60	1.30	100	4.5	53	0.0	0.5	240	48
273	HQ-3WL掘削	2005/7/26	18:20	19:00	40	272.40	274.20	1.80	2.70	1.80	100	4.5	53	-0.9	0.5	240	48
274	HQ-3WL掘削	2005/7/26	19:30	20:00	30	274.20	275.00	0.80	1.60	0.80	100	4.5	53	-1.1	0.5	240	48
275	HQ-3WL掘削	2005/7/27	1:20	1:30	10	275.00	275.20	0.20	1.20	0.20	100	3.5	53	-5.5	1.3	240	55
276	HQ-3WL掘削	2005/7/27	2:15	2:30	15	275.20	276.00	0.80	3.20	0.80	100	3.5	53	0.0	1.3	240	55
277	HQ-3WL掘削	2005/7/27	3:00	3:20	20	276.00	276.70	0.70	2.10	0.70	100	3.5	53	0.0	1.3	240	55
278	HQ-3WL掘削	2005/7/27	4:00	4:30	30	276.70	277.70	1.00	2.00	1.00	100	3.5	53	0.0	1.3	240	55
279	HQ-3WL掘削	2005/7/27	5:00	5:30	30	277.70	278.80	1.10	2.20	1.10	100	3.5	53	-0.6	1.3	240	55
280	HQ-3WL掘削	2005/7/27	7:10	7:20	10	278.80	279.30	0.50	3.00	0.50	100	3.5	53	0.0	2.3	240	55
281	HQ-3WL掘削	2005/7/27	8:00	8:40	40	279.30	280.50	1.20	1.80	1.20	100	4.5	53	0.0	1.0	240	50
282	HQ-3WL掘削	2005/7/27	9:20	10:10	50	280.50	282.10	1.60	1.92	1.60	100	4.5	53	-1.5	1.3	240	50
283	HQ-3WL掘削	2005/7/27	10:50	11:10	20	282.10	282.80	0.70	2.10	0.70	100	4.5	53	0.0	1.3	240	50
284	HQ-3WL掘削	2005/7/27	11:40	11:50	10	282.80	283.30	0.50	3.00	0.50	100	4.5	53	-1.8	0.8	240	50
285	HQ-3WL掘削	2005/7/27	12:30	13:10	40	283.30	284.50	1.20	1.80	1.20	100	4.5	53	-0.9	1.3	240	50
286	HQ-3WL掘削	2005/7/27	13:40	13:50	10	284.50	284.80	0.30	1.80	0.30	100	4.5	53	-1.8	1.3	240	50
287	HQ-3WL掘削	2005/7/27	14:20	14:40	20	284.80	285.60	0.80	2.40	0.80	100	4.5	53	-1.1	0.8	240	50
288	HQ-3WL掘削	2005/7/27	15:20	15:40	20	285.60	286.20	0.60	1.80	0.60	100	4.5	53	-0.9	0.5	240	50
289	HQ-3WL掘削	2005/7/27	16:40	17:30	50	286.20	287.60	1.40	1.68	1.40	100	4.5	53	0.4	0.8	240	50
290	HQ-3WL掘削	2005/7/27	22:50	23:20	30	287.60	288.30	0.70	1.40	0.70	100	4.5	53	0.0	1.5	240	55
291	HQ-3WL掘削	2005/7/28	0:00	0:20	20	288.30	289.00	0.70	2.10	0.70	100	4.5	53	0.0	1.5	240	53
292	HQ-3WL掘削	2005/7/28	1:00	1:10	10	289.00	289.50	0.50	3.00	0.50	100	4.5	53	0.0	1.5	240	53
293	HQ-3WL掘削	2005/7/28	1:50	2:20	30	289.50	290.30	0.80	1.60	0.80	100	4.5	53	-0.6	1.5	240	53
294	HQ-3WL掘削	2005/7/28	3:00	3:20	20	290.30	291.10	0.80	2.40	0.80	100	4.5	53	0.0	1.5	240	53
295	HQ-3WL掘削	2005/7/28	4:10	4:40	30	291.10	292.00	0.90	1.80	0.90	100	4.5	53	-0.6	1.5	240	53
296	HQ-3WL掘削	2005/7/28	5:10	5:20	10	292.00	292.40	0.40	2.40	0.40	100	4.5	53	-3.7	1.5	240	53
297	HQ-3WL掘削	2005/7/28	5:50	6:20	30	292.40	293.30	0.90	1.80	0.90	100	4.5	53	0.0	1.5	240	53
298	HQ-3WL掘削	2005/7/28	6:50	7:20	30	293.30	294.20	0.90	1.80	0.90	100	4.5	53	-0.6	1.5	240	53
299	HQ-3WL掘削	2005/7/28	8:00	8:20	20	294.20	294.70	0.50	1.50	0.50	100	3.5	53	-1.8	0.8	240	50
300	HQ-3WL掘削	2005/7/28	9:00	10:00	60	294.70	296.60	1.90	1.90	1.00	53	3.5	53	-0.9	0.8	240	50
301	HQ-3WL掘削	2005/7/28	10:40	10:50	10	296.60	297.10	0.50	3.00	0.50	100	3.5	53	-1.8	1.0	240	50
302	HQ-3WL掘削	2005/7/28	11:20	11:50	30	297.10	298.20	1.10	2.20	1.10	100	4.5	53	-0.6	1.3	240	55
303	HQ-3WL掘削	2005/7/28	12:30	13:00	30	298.20	299.00	0.80	1.60	0.80	100	4.5	53	-0.6	1.3	240	55
304	HQ-3WL掘削	2005/7/28	13:40	13:50	10	299.00	299.50	0.50	3.00	0.50	100	4.5	53	-1.8	1.3	240	55
305	HQ-3WL掘削	2005/7/28	14:20	14:50	30	299.50	300.40	0.90	1.80	0.90	100	4.5	53	0.0	1.3	240	55
306	HQ-3WL掘削	2005/7/28	15:40	16:30	50	300.40	302.70	2.30	2.76	0.70	30	4.5	53	-1.5	1.3	240	60
307	HQ-3WL掘削	2005/7/28	17:10	17:20	10	302.70	303.20	0.50	3.00	0.50	100	4.5	53	-3.7	1.3	240	60
308	HQ-3WL掘削	2005/7/28	18:00	18:30	30	303.20	304.00	0.80	1.60	0.80	100	4.5	53	-0.6	1.3	240	60
309	HQ-3WL掘削	2005/7/28	19:10	19:30	20	304.00	304.36	0.36	1.08	0.36	100	4.5	53	0.0	1.3	240	60

* 湧水・逸水量はタンクレベル測定結果に基づく（2.8節を参照）